HUNTER EXPRESSWAY, BUCHANAN

REX JANDREWS

PROJECT/SITE OVERVIEW

Project/Site Description:

HUNTER EXPRESSWAY

Location of Works:

HUNTER EXPRESSWAY, BUCHANAN

Anticipated Commencement Date: Estimated Duration of Works: Working Hours:

TBA TBA TBA

CLIENT DETAILS

Client Name: Client Contact Name: Client Contact Number: PO/Contract Number: REX J ANDREWS PTY LTD WARRICK ANDREWS 0429 900 515 RJAUNWF


Site Contact: Site Contact Number:

WARRICK ANDREWS 0429 900 515

SCOPE OF WORKS

This Traffic Management Plan has been developed to allow the client to conduct works at the above location and to display a commitment to Traffic and Pedestrian Management, Reporting, and Reviewing. These works will include, but not limited to:

DELIVERY OF WIND TURBINE BLADES





THIS DOCUMENT HAS BEEN DEVELOPED IN ACCORDANCE WITH THE INFORMATION SUPPLIED BY OUR CLIENT:

THE SIGNING TMD IS NOT RESPONSIBLE FOR ANY OMISSIONS OR ERRORS IN THE BASE INFORMATION SUPPLIED BY THE ABOVE MENTIONED "CLIENT" WHILE DUE CARE HAS BEEN TAKEN IN THE PREPARATION OF THIS DOCUMENT, TRAFFIC AND ON SITE CONDITIONS AT THE TIME OF THE WORKS MAY VARY FROM THOSE ESTABLISHED WITHIN THIS DOCUMENT.

THE PRINCIPAL CONTRACTOR IS RESPONSIBLE FOR UNDERTAKING OF AN EVALUATION OF THE SITE AND TRAFFIC CONDITIONS AGAINST THOSE OUTLINED WITHIN THE TMP AND IN THE TGS's AS APPROPRIATE. WHERE CONDITIONS VARY FROM THOSE DOCUMENTED, ADDITIONAL INPUT FROM A TMD (TRAFFIC MANAGEMENT DESIGNER) SHOULD BE SOUGHT.



Evolution Traffic Management 51 Heathcote Road, Moorebank New South Wales, 2170

mail: nswplans@evolutiongroup.com.au

TfNSW REGISTRATION SCHEN
Category G: Provision of Traffic Contr
Exp. 13th June 2026

440443528

STEVE JW ROBERTS
TCT1051152 PWZTMP-RIICWD50
APPROVED BY TM DESIGNER:

PROVED BY TM DESIGNER: LARA TRANGMAR T1040219 PWZTMP-RIICWD

REV# PAGE: 01 01 of 06

IMPLEMENTATION INSTRUCTIONS

Before work commences, signs and devices at the approaches to and within the work area SHALL be implemented in accordance with the approved Traffic

Guidance Schemes and the Traffic Control Companies Safe Work Method Statements, in the following sequence: 1) Traffic Controllers implementing signage are to ensure all signage is

- available for implementation prior to shift 2) Signs & devices in side streets leading into the works are to be implemented first. Where required, detours are to be in place before commencing any closures.
- 3) All signage on arterial and main road alignments to be implemented with the flow of traffic.
- 4) Signs are to be implemented in all non affected lane(s) first and all conflicting signs are to be covered.
- 5) Signs in the affected lane to be implemented; Taper, Speed Reduction, Safety buffer (if applicable), and Delineation to be implemented with the traffic flow. Conflicting signs to be covered in process
- 6) Ensure signs & devices are correct before works commence.
- Once works have finished. Traffic Control are to pick up delineation and taper's in reverse. Then pick up advance warning signs with the flow of

RECORDING & MONITORING

Regular inspections of traffic control devices SHALL be carried out a minimum of twice daily and recorded in The Daily Traffic Diary. These records SHALL be available for inspection during the project. These records will be held on site by The Client. Details of all changes in traffic movements shall be recorded and maintained throughout the construction period and submitted within 7 days from the date of practical completion. In the event of a traffic related incident with in the site, The Client SHALL immediately notify the principal's representative, the police, and any necessary emergency services.

PEDESTRIAN & CYCLIST MANAGEMENT

All pedestrian & cyclist control measures, for the duration of the construction works will be monitored as required for effectiveness & improvements. Appropriate warning signage and directional signage will be in place and monitored throughout the works as per the provided TGS's attached to this document. Where current documented control measures are ineffective, A TMD qualified person(s) should be contacted to suggest changes.

GENERAL NOTES

- The Designer preparing this plan has ensured it complies with the TCAWS (Version 6.1, 28 February 2022). Any unapproved variations to the design will negate the Designers liability. Variations and amendments to this TGS are to be recorded on this TGS with the changes noted, along with the date and time of the change and the accreditation details of the
- The attached TGS's SHALL be read in conjunction with this notes page and the associated risk assessments and an on site risk assessment SHALL be performed before any implementation works takes place.
- It is the Clients responsibility to ensure they have a copy of the permits (in date) for the closure being implemented
- This TGS SHALL only be implemented by a competent person(s) with a current Traffic Management Implementation (TMI) qualification.
- A toolbox talk is to take place before works commencing.
- Work Site Safety Traffic Management Checklist to be filled out prior to implementation, and upon completion.
- Traffic Controllers to identify and make note of escape routes prior to commencement of works.
- Hand held UHF radios are to be utilised where required to communicate between traffic control & site vehicles.
- Principal Contractor to notify local Emergency Services in advance of commencing works.
- Traffic Controller's to ensure ROLS has been activated prior to each shift via the TMC website or Mobile App. ROL must also be deactivated once shift
- Advance signs SHALL be mounted at a minimum height of 200mm displayed as prominently as possible by selecting the longitudinal location of the sign for best sight distance for approaching traffic. Signs continuously required for works which will be in progress for periods longer than 2 weeks should be erected in a permanent manner, e.g. on posts sunk into the ground, and duplicated on the right side of the road. Traffic volumes should be monitored throughout the implementation of the TGS(s). In the event queue lengths become unmanageable, works

should cease if possible and traffic cleared before recommencing

SITE SPECIFIC NOTES

01 - Existing 3.5m lane width shall be maintained. A clearance area between

the edge of traffic lane and delineation SHALL be provided. Measurements for this clearance are outlined under AGTTM03 CL 2.5.8 Table 2.5

- 02 Signals Symbolic/Prepare to Stop sign MUST be used to give advance warning of the presence of traffic control. The signs must only be used when the traffic control is in operation and must be removed or covered up when traffic control is discontinued or during breaks. (TCAWS Ver.6.1, 5.4.3 Table 5-11)
- .03 Existing or Conflicting signage SHALL be covered or removed when this TGS is operational. (TCAWS Ver.6.1, 4.5.5 Table 4-9)
- 104 700mm traffic cones will be positioned at a maximum 9m apart (TCAWS V6.1 Clause 6.2.5 - Table 6-2)
- '05 700mm traffic cones will be positioned at a maximum 12m apart. (TCAWS V6.1 Clause 6.2.5 - Table 6-2)
- 06 Wherever traffic is required to slow significantly or stop, particularly at active traffic control positions, long queues can form, depending on traffic volumes and the length of delay. Depending on the speed of traffic and sight distance to the end of queue, additional advance warning or other mitigation measures should be implemented. (TCAWS Ver.6.1, 4.6.3)
- 107 DUPLICATE: At the start of a roadwork speed zone, Speed Limit Roadwork (see R4 212n) signs must be erected on both sides of the carriageway, (TCAWS Ver.6.1, 6.5.10 Table 6-12)
- REPEATED: On multilane roads where there is no room for duplicate signs on medians, consider placing supplementary signs on the left hand side. (TCAWS Ver.6.1, 6.5.6)

DESKTOP RISK ASSESSMENT

LOCATION OF WORKS

HUNTER EXPRESSWAY, BUCHANAN

DATE 24/01/2023

RISK RATING: 4 = (VERY HIGH) 3 = (HIGH)2 = (MEDIUM)1 = (LOW)

IDENTIFIED HAZARDS/RISKS:

- Clearance to traffic. 2 - Poor observance by motorists of directions / instructions.
- 3 Presence of workers at worksite.
- 4 High volume of traffic through worksite
- 5 Proximity of Manual Traffic Controllers to traffic with speed <45kph.
- 6 High Speed traffic through worksites.
- 7 Excessive impact on the road network for single sign arrangement.
- 8 Allowed Delivery Truck to travel down incorrect lane.

ACTIONS TAKEN:

RESIDUAL RISK:

- 1,2,3 Implementation of lane closure.
- 1,2,3 Placement and duplication of advance warning signs
- 1,2,3 Separation of works from road users through delineation (cones)
- 4 Speed Reduction to 60 kph
- 5 Usage of Portable Traffic Signals
- 6 Usage of Truck Mounted Attenuator and Variable Message Board
- 7 Usage of Dual Sign Arrangement
- 8 Traffic Controller to hold and release vehicular traffic, as required.

4 = (VERY HIGH)

CONTROL LEVEL REQUIRED: 1 - ELIMINATE 2 - SUBSTITUTE 3 - ISOLATE 4 - ENGINEER 5 - ADMIN 6 - PPE FURTHER ACTION REQUIRED:

TRUCK MOUNTED ATTENUATOR with Illuminated Floric LEGEND: EXISTING W BARRIER / GUARD RAIL POD TRUCK DELIVERY TRUCK TRAFFIC with Illuminated Flashing Arrowboard I ATERAL HAZARD MARKER EXISTING CONCRETE BARRIER either T5-5 or T5-4 (Horizontal) TRAFFIC CONES EXISTING WIRE ROPE BARRIER per TCAWS V6.1 Clause 6.8.4 PROPOSED LANE CLOSURE ACCREDITED TRAFFIC CONTROLLER er TCAWS requirements / Client reques with Approved PTSS Type-1 (Manual) EXCLUSION ZONE VMS BOARD er TCAWS requirements TRAFFIC CONTROL VEHICLE vith Illuminated Flashing Arrowboard

Likelihood	CONSEQUENCE						
Likeiiiiood	Insignif.[1]	Minor [2]	Modera. [3]	Major [4]	Catastr. [5]		
Almost Certain [5]	3	3	4	4	4		
Likely [4]	2	3	3	4	4		
Possible [3]	1	2	3	4	4		
Unlikely [2]	1	2	2	3	4		
Rare [1]	1	2	2	3	3		

3 = (HIGH)

2 = (MEDIUM)

4 Very High [VH]	URGENT - Stop work immediately, the risk requires immediate attention				
3 High [H]	Continue with supervision and control measures in SWMS or site risk assessment				
2 Medium [M]	Use control measures to ensure risk is low as reasonably possible				
1 Low [L]	Manage by routine procedures and safe practices				

CLIENT: REX J ANDREWS PTY LTD							DELIVERY OF WIND
TGS REFERENCE:	REV.	DATE	PAGE(S) NO#	DESCRIPTION	TMD	INIT	
260486	00	24/01/2023	ENTIRE DOCUMENT	TRAFFIC MANAGEMENT PLAN DEVELOPED FOR REX J ANDREWS PTY LTD	TCT1051152	SJWR	EVUL
	01	21/02/2024	ENTIRE DOCUMENT	CHANGE THE OPERATION FROM ROLLING BLOCKS INTO LANE CLOSURE W/ HOLD AND RELEASE ON TMP	TCT1051152	SJWR	Evolution Traffic Management
	02						51 Heathcote Road, Moorebank
	03						New South Wales, 2170
	04						Email:nswplans@evolutiongroup.com.au

ELIVERY OF WIND TURBINE BLADES

TfNSW REGISTRATION SCHEME Category G: Provision of Traffic Control 51 Heathcote Road, Moorebank Exp. 13th June 2026 New South Wales, 2170


440443528

APPROVED BY TM DESIGNER LARA TRANGMAR

STEVE JW ROBERTS

TGS NOTES 01 01 02 of 06

1 = (LOW)






TYPE-1 PTSS: Manually controlled by Traffic Controller. 1 TC per signal. STOP HERE ON RED SIGNAL [R6-6] shall be installed 6m before the signal unit. [refers TCAWS V6.1 5.4.2]


SIGNALS SYMBOLIC [T1-30] / PREPARE TO STOP [T1-18] COMBINATION



то **STOP**

Signals Symbolic/Prepare to Stop sign MUST be used to give advance warning of the presence of traffic control. The signs must only be used when the traffic control is in operation and must be removed or covered up when traffic control is discontinued or during breaks. (TCAWS Ver.6.1, 5.4.3 Table 5-11)







CLIENT: REX J ANDREWS PTY LTD

THIS (TGS) SHALL BE READ IN CONJUNCTION WITH TGS NOTES 01 IT HAS BEEN DEVELOPED TO ALLOW THE CLIENT TO CONDUCT WORKS AT THE LISTED LOCATION AND TO DISPLAY A COMMITMENT TO TRAFFIC AND PEDESTRIAN MANAGEMENT, REPORTING, AND REVIEWING. AN ON SITE RISK ASSESSMENT SHALL BE CONDUCTED PRIOR TO ERECTING ANY TRAFFIC CONTROL DEVICES.

THIS PLAN IS VALID FOR 12 MONTHS FROM DATE OF RELEASE



LOCATION: SUBURB: 1ST CROSS ST: 2ND CROSS ST: MAP REFERENCE: DATE OF RELEASE

HUNTER EXPRESSWAY BUCHANAN OLD BUTTAI ROAD MAIN ROAD -32.829111, 151.531084 24/01/2023

TERM: ROAD TYPE: POSTED SPEED: OPERATION: TRAVELLED PATH: PAST

SHORT MULTILANE DIVIDED 110 KPH LANE CLOSURE

DELIVERY OF WIND TURBINE BLADES

Evolution Traffic Management 51 Heathcote Road, Moorebank New South Wales, 2170

Email:nswplans@evolutiongroup.com.au


TfNSW REGISTRATION SCHEME Category G: Provision of Traffic Control Exp. 13th June 2026

440443528

STEVE JW ROBERTS EVOLUTION JOB NUMBER LARA TRANGMAR

260486-B

01 04 of 06



IT HAS BEEN DEVELOPED TO ALLOW THE CLIENT TO CONDUCT WORKS AT THE LISTED LOCATION AND TO DISPLAY A COMMITMENT TO TRAFFIC AND PEDESTRIAN MANAGEMENT, REPORTING, AND REVIEWING. AN ON SITE RISK ASSESSMENT SHALL BE CONDUCTED PRIOR TO ERECTING ANY TRAFFIC CONTROL DEVICES. **THIS PLAN IS VALID FOR 12 MONTHS FROM DATE OF RELEASE**



OLD BUTTAI ROAD 2ND CROSS ST: MAIN ROAD MAP REFERENCE: -32.829111, 151.531084 DATE OF RELEASE 24/01/2023

POSTED SPEED: OPERATION: TRAVELLED PATH: PAST

1110 KPH LANE CLOSURE

TfNSW REGISTRATION SCHEME Category G: Provision of Traffic Control **Evolution Traffic Management** 51 Heathcote Road, Moorebank Exp. 13th June 2026 New South Wales, 2170 **EVOLUTION JOB NUMBER** Email: nswplans@evolutiongroup.com.au

LARA TRANGMAR

260486-D

01 06 of 06