



## **Environmental Monitoring Summary Report** Port Kembla Gas Terminal

Infrastructure ApprovalSSI-9471EPL Licence Number:21529

Reporting period:**1 November 2023 – 30 November** 

Date published:

24 January 2024



## 1 Project background

AIE is responsible for the development of a liquefied natural gas (LNG) import terminal at Port Kembla, south of Wollongong, NSW (the Project). The Project will be the first of its kind in NSW and will provide a simple and flexible solution to the state's gas supply challenges.

The Project has been declared Critical State Significant Infrastructure (CSSI) in accordance with Section 5.13 of the *Environmental Planning and Assessment Act 1979* (EP&A Act) (NSW) and Schedule 5 of the *State Environmental Planning Policy State and Regional Development* (SRD SEPP). The Project received Infrastructure Approval from the Minister for Planning and Public Spaces on 29 of April 2019.

The construction of the Project is primarily associated with the establishment of a new berth facility at Port Kembla to enable a Liquified Natural Gas (LNG) Carrier to berth alongside the Floating Storage and Regasification Unit (FSRU) and new infrastructure to connect the terminal to the existing gas network. The location of the Project is shown on the Environmental Monitoring Location Plan provided as Appendix A.

An Environment Protection Licence (EPL) (EPL No. 21529) was issued for the Project by the NSW Environment Protection Authority (EPA) on 2 June 2021. The details of the EPL are provided below in Table 1-1.

EPL No.	21529
Anniversary Date:	2 June
	Australian Industrial Energy Pty Ltd
Licensee:	PO Box 3155 Broadway
	Nedlands WA 6009
Premises:	Port Kembla Gas Terminal, Port Kembla NSW 2505
	Contaminated soil treatment
Scheduled Activity	Crushing, grinding or separating
	Petroleum products storage

Table 1-1 EPL Details



## 2 Report purpose

This Monthly Environmental Monitoring Report has been prepared to provide an overview of project activities undertaken during the reporting period and those forecast for the next reporting period (refer to Section 3), and to satisfy the requirements associated with the reporting and publishing of monitoring data and results required under the relevant conditions of approval and environmental management plans as detailed further in Table 2-1.

Document	Clause or section	Requirement	Addressed:	
DPIE SSI-9471 AIE Air Quality	Sch. 4 Cond. 8	This report which will be made available on		
		Access to information – From the commencement of development under this approval, the Proponent shall: (a) Make copies of the following information publicly	the Project Website.	
		<ul> <li>Make copies of the following information publicly available on its website:</li> </ul>		
	Sch. 4 Cond. 12	<ul> <li>a comprehensive summary of the monitoring results of the development, reported in accordance with the specifications in any conditions of this approval, or any approved plans and programs</li> </ul>	Section 4	
		- a summary of complaints, which is to be updated monthly	Section 5	
	Section 11.4	A monthly environmental monitoring report will be developed for each calendar month which will include details of the monitoring results and frequencies and inclusion of any exceedance of EPL No. 21529 air monitoring limits / criteria.	Air quality monitoring results and frequencies and inclusion of any	
and 2B)		A copy of the monthly environmental monitoring report will be made available on the AIE Project website.	exceedance provided in Section 4.1	
AIE Water Quality Monitoring Plan (Stage 2A	Section 9.4	A monthly environmental monitoring report will be developed for each calendar month which will include details of the monitoring results and frequencies and inclusion of any exceedance of EPL (No. 21529) water quality monitoring limits / criteria.	Water quality monitoring results and frequencies and inclusion of any	
and 2B)		A copy of the monthly environmental monitoring report will be made available on the AIE Project website.	exceedance provided in Section 4.2	
EPL 21529	Condition	The licensee must monitor and record temperature, humidity, wind direction, wind velocity and rainfall at either the project weather station, or through analysis of equivalent weather information obtained from the Australian Bureau of Meteorology.	Section 4.3	
	M6.2	Whilst there are no specific requirements to provide weather data in the monthly report, AIE has included the data for transparency and to assist with context for any monitoring results where required.		

#### Table 2-1 Environmental monitoring reporting requirements



## 3 Project activities

#### 3.1 Project status

The project has progressed to Stage 2A, Stage 2B and Stage 3 as follows:

Stage 2A: Marine Berth Construction – Land Based. Associated works include:

- Quay wall construction.
- Installation of communications conduit, potable water line, and 11kV power cable and Pad-mount Substation within the Marine Berth Construction and Dredging (MBD) Site Compound.
- Construction of the Onshore Receiving Facilities (ORF), which comprises three areas: Wharf Topside Area; Utility Area; and Common Area.
- Pipeline construction and associated ancillary infrastructure within MBD Site Compound delivered as part of ORF scope.

Stage 2B: Marine Berth Construction – Marine Based. Associated works include:

- Continuation of Stage 2A works
- Excavation and dredging of the MBD Site Compound in the Inner Harbour and the Emplacement Cell in the Outer Harbour.
- Construction of the Emplacement Cell in the Outer Harbour.
- Marine based construction activities including installation of navigational aids and revetments at the MBD Site Compound.

Stage 3: Gas pipeline Construction. Associated works applicable to EPL No. 21529 include:

- Construction of gas pipeline section within Berth 101
- 3.2 Project activities for the reporting month
  - Ongoing importation, stockpiling and management of rock-fill material at the Outer Harbour for later use during construction of the emplacement cell bund.
  - Ongoing dredging operations at Berth 101.
  - Ongoing emplacement cell bund construction at the Outer Harbour.
  - Excavation and construction of the stormwater channel culvert works at Outer Harbour.
  - Commence installation of the fire water tanks at Berth 101.
  - Ongoing installation of ORF underground services / utilities.
  - Completion of gas pipeline hydrostatic strength and leak testing.



#### 3.3 Project activities for the upcoming month

- Ongoing importation, stockpiling and management of rock-fill material at the Outer Harbour for later use during construction of the emplacement cell bund.
- Ongoing dredging operations at Berth 101.
- Ongoing emplacement cell bund construction at the Outer Harbour.
- Ongoing construction of the stormwater channel culvert works at Outer Harbour.
- Ongoing installation of the fire water tanks at Berth 101.
- Ongoing installation of ORF underground services / utilities.
- Commence construction of the southern revetment at Berth 101.



### 4 Environmental monitoring data

The following sections present a summary of the air quality, water quality and weather monitoring data for the reporting month.

A copy of this report will be made available on the Project website at the following web-address:

https://www.squadronenergy.com/our-projects/port-kembla-energy-terminal

#### 4.1 Air quality

#### 4.1.1 Air Quality Monitoring Locations and Frequency

Air quality monitoring equipment is installed to the north and south of the MBD site compound (Berth 101), and to the east, to the west, and within the central portion of the Outer Harbour stockpile area.

A summary of the air quality monitoring locations is provided below in Table 4-1 and a monitoring location plan is provided in **Appendix A**.

Table 4-1 Air quality monitoring locations

EPL Ref.	Monitoring location	Monitoring type	Monitoring parameter	Monitoring frequency	
8	Northern boundary of the premises, adjacent the southern boundary of Port Kembla Coal Terminal	Dust Deposition	Particulates -	Monthly	
10	Southern boundary of Berth 101	Gauge	Deposited Matter (gm/m²/month)	Wondiny	
12	Southern side of emplacement area, Outer Harbour	Ambient Air Monitoring -	Total suspended	Special Frequency 1	
14	Eastern side of emplacement area, Outer Harbour	High Volume Air Sampler	particles (TSP) (ug/m <sup>3</sup> )	(24-hour period every 6 days)	
22	Northern side of emplacement area, Outer Harbour				
9	Northern boundary of the premises, adjacent the southern boundary of Port Kembla Coal Terminal				
11	Southern boundary of Berth 101				
13	Southern side of emplacement area, Outer Harbour	Real time dust monitoring	PM10 (ug/m³)	Continuous	
15	Eastern side of emplacement area, Outer Harbour				
23	Northern side of emplacement area, Outer Harbour				



#### 4.1.2 Air Quality Monitoring Results

The air quality monitoring results for the reporting month are presented below in Table 4-2.

		Monitoring parameter										
			Total Su	spended Pa	rticulate		PM10					
Monitoring Location (EPL Reference)		Particulates	(High V	olume Air Sa	ampler)	(Real-time	e Dust Track (	or equiv.)				
		Deposited Matter (Depositional dust gauge)**	Average Min. V		Max.	Average	Min.	Max.	Events above criteria*			
Unit		g/m²/month	mg/m³	mg/m³	mg/m <sup>3</sup>	µg/m³/24 hr average	µg/m³/24 hr average	µg/m³/24 hr average	No.			
Criteria		NA	NA	NA	NA	NA	NA	200	NA			
Berth	EPL 8	5.6	0.15	0.09	0.23		nonitoring re his EPL Point	•	NA			
101 North	EPL 9	No Dust Depos	ition Gauge this EPL P		quired at	49.76	20.08	97.17	0			
Berth	EPL 10	2.80	0.08	0.04	0.12	No PM10 monitoring required at this EPL Point			NA			
101 South	EPL 11	No Dust Depos	ition Gauge this EPL P		quired at	31.75	13.00	57.75	0			
Outer	EPL 12	1.90	0.05	0.03	0.07	No PM10 monitoring required at this EPL Point			NA			
Harbour South	EPL 13	No Dust Depos	ition Gauge this EPL P		quired at	28.86	7.71	49.24	0			
Outer	EPL 14	1.20	0.06	0.05	0.08		monitoring re his EPL Point	•	NA			
Harbour East	EPL 15	No Dust Depos	ition Gauge this EPL P		quired at	48.12	16.24	83.72	0			
Outer	EPL 22	1.20	0.04	0.03	0.06	No PM10 monitoring required at this EPL Point		•	NA			
Harbour North	EPL 23	No Dust Depos	ition Gauge this EPL P		quired at	26.00	8.60	48.07	0			

\*Includes individual number of times results recorded above Stage 2A and Stage 2B performance criteria (200 ug/m<sup>3</sup>/24 hour average). Refer to **Appendix B** for event above criteria reports.

\*\*Assessed as Total Insoluble.



### 4.2 Water quality

### 4.2.1 Water Quality Monitoring Locations and Frequency

Water quality monitoring is undertaken at five (5) locations within the Port Kembla Harbour. Each water quality monitoring location is securely anchored/moored in its location. Details of each of the water quality monitoring locations and corresponding EPL monitoring point reference is provided below in Table 4-3.

Table 4-3 Port Kembla	Harbour water	' aualitv mor	itorina locations

EPL			Parameters				
Ref.	Monitoring location	Type of monitoring	Continuous monitoring at 15 min intervals	Weekly grab sample			
1	WQM1 - North of Berth 101	Primary- impact works area receiver		- Aluminium - Arsenic			
16	<b>WQM2</b> - North of the emplacement cell, Outer Harbour.	Primary- impact works area receiver	- Turbidity	<ul> <li>Cadmium</li> <li>Chromium (total)</li> <li>Cobalt</li> </ul>			
17	<b>WQM3</b> - South West of Berth 101	Primary- impact works area receiver	- Temperature - pH	- Copper - Lead			
18	<b>WQM4</b> - Near the Pacific Ocean entrance to Outer Harbour	Background water quality	<ul> <li>Salinity (EC)</li> <li>Dissolved oxygen</li> </ul>	<ul> <li>Mercury</li> <li>Nickel</li> <li>Total PAHs</li> <li>TSS</li> </ul>			
19	WQM5 - Near entrance to Allans Creek, near BlueScope Steel	Background water quality		- Tributyltin - Zinc			

It is noted that the EPL 21529 also includes a mobile water quality monitoring point (EPL 24) for the undertaking of ambient water quality monitoring for turbidity within 5m of the outermost silt curtain near Berth 101 during dredging operations. As dredging works at Berth 101 continued throughout this reporting period, water quality monitoring was in place at EPL 24.

In addition to the monitoring requirements listed above for the harbour, monitoring is also required for any discharge event from the on-site sedimentation basin located at the southern end of Berth 101. Details of the monitoring requirements associated with the sediment basin discharge point are included below in Table 4-4.

Table 4-4 Sediment basin discharge monitoring

EPL	Monitoring location	Type of monitoring	Parameters						
Ref.		Type of monitoring	Prior to discharge	Daily grab sample	e during discharge				
20	Sediment basin discharge point at the southern end of Berth 101	Wet weather discharge quality	<ul> <li>Oil and grease (visual)</li> <li>Total suspended solids (TSS)</li> </ul>	<ul> <li>Aluminium</li> <li>Arsenic</li> <li>Cadmium</li> <li>Chromium</li> <li>Cobalt</li> <li>Copper</li> <li>Lead</li> <li>Mercury</li> </ul>	<ul> <li>Nickel</li> <li>Oil and grease (visual)</li> <li>pH</li> <li>Total PAHs</li> <li>Tributyltin</li> <li>TSS</li> <li>Zinc</li> </ul>				



#### 4.2.2 Water Quality Monitoring Results

A summary of the results for the continuous water quality monitoring in Port Kembla Harbour in addition to water quality monitoring results for the mobile monitoring point (EPL Point 24) is presented below in Table 4-5. Further details for exceedances as indicated below (if applicable) are provided in **Appendix B**.

Table 4-5 Port Kembla Harbour v	water quality _ Continuous	monitoring results
Tuble 4-5 Fort Kernblu Hurbour V	water quanty – continuous	monitoring results

		R	esults - based on i	ndividual 15-mi	nute median	
	Statistic	Turbidity (NTU)	Temperature (Deg. C)	Hd	Electrical conductivity (uS/cm²)	Dissolved Oxygen (%sat)
Criteria		35 + BG <sup>1</sup>	N/A	6.5 – 8.5	N/A	70 – 110
	Average	3.4	21.2	8.3	50602.1	93.4
WQM1	Minimum	0.0	16.6	8.0	4709.7	75.7
EPL 1	Maximum	63.7	25.5	8.6	53746.5	118.8
	Events above criteria <sup>2</sup>	1	-	0	-	6
	Average	3.3	20.8	8.3	51698.4	100.3
WQM2	Minimum	0.0	18.4	8.0	33036.2	84.2
EPL 16	Maximum	93.7	22.9	8.4	54082.2	125.1
	Events above criteria <sup>2</sup>	2	-	0	-	9
	Average	3.1	21.3	8.2	50459.6	99.2
WQM3	Minimum	0.8	17.1	8.1	10179.4	78.0
EPL 17	Maximum	52.5	24.7	8.4	54102.5	131.0
	Events above criteria <sup>2</sup>	2	-	0	-	11
WQM4	Average	4.8	20.7	8.3	51886.4	100.4
EPL 18	Minimum	0.9	18.4	8.1	19335.0	83.8
(Background)	Maximum	833.8	23.0	8.4	54293.8	127.8
WQM5	Average	10.8	24.8	8.1	45646.0	96.9
EPL 19	Minimum	0.9	16.9	7.4	4451.9	82.2
(Background)	Maximum	372.3	29.1	8.6	54977.2	114.5
Mobile WQM /	Average	1.94				
EPL 24	Minimum	0.1	l I	Not required at	this EPL point	
(Ambient) <sup>3</sup>	Maximum	41.9				
	Events above criteria <sup>2</sup>	0				

<sup>1</sup>Total suspended solids (TSS) is monitored in real time using turbidity in NTU and the NTU-TSS statistical correlation from an in-field study using *The Water Quality Monitoring Manual for Construction Sites*, as issued by the Alberta Ministry of Transportation. The NTU-TSS Correlation Study was issued to the EPA in email correspondence dated 01/03/2023. BG = Background, recorded at WQM4 and/or WQM5. For this reporting period an NTU-TSS correlation of 35 NTU being equivalent to 50 mg/L TSS has been adopted.

<sup>2</sup>Calculated as number of days where results exceeded performance criteria. Refer to Appendix B for exceedance reports.

<sup>3</sup>Complete results for this point are included as Appendix C. Data at this point is collected daily during dredging.



#### 4.2.3 Water Quality Monitoring Results – Port Kembla Harbour Grab Samples

A summary of the results for the Port Kembla Harbour weekly grab samples is presented below in Table 4-6. Further details for exceedances as indicated below (if applicable) are provided in **Appendix B**.

Table 4-6 Port Kembla Harbour v	ater quality – Weekly gro	ab sample results sumn	nary

Monitor ing Location	Statistic <sup>2</sup>	Aluminium	Ammonia <sup>3</sup>	Arsenic	Cadmium	Chromium (total)	Cobalt	Copper	lron <sup>3</sup>	Lead	Mercury	Nickel	Reactive Phosphorus <sup>3</sup>	Total PAHs	TSS	Tributyltin	Zinc
Unit		ug/L	mg/L	ug/L	ug/L	ug/L	ug/L	ug/L	ug/L	ug/L	Ug/L	ug/L	mg/L	ug/L	mg/L	ngSn/L	ug/L
Criteria		200	-	50	5.5	4.4	1	8	-	12	0.4	70	-	50	50	6	21
	Average	<5	0.18	1.75	<0.2	0.70	<0.2	1.00	<5	<0.2	<0.1	1.10	<0.01	<0.05	<5	<2	9.00
WQM1	Minimum	<5	0.18	1.30	<0.2	0.70	<0.2	1.00	<5	<0.2	<0.1	1.10	<0.01	<0.05	<5	<2	9.00
EPL 1	Maximum	<5	0.18	2.20	<0.2	0.70	<0.2	1.00	<5	<0.2	<0.1	1.10	<0.01	<0.05	<5	<2	9.00
	Events above criteria <sup>1</sup>	0	-	0	0	0	0	0	-	0	0	0	-	0	0	0	0
	Average	<5	0.15	1.58	<0.2	<0.5	<0.2	<1	<5	<0.2	<0.1	0.70	<0.01	<0.05	<5	<2	<5
WQM2	Minimum	<5	0.15	1.40	<0.2	<0.5	<0.2	<1	<5	<0.2	<0.1	0.70	<0.01	<0.05	<5	<2	<5
EPL 16	Maximum	<5	0.15	2.00	<0.2	<0.5	<0.2	<1	<5	<0.2	<0.1	0.70	<0.01	<0.05	<5	<2	<5
	Events above criteria <sup>1</sup>	0	-	0	0	0	0	0	-	0	0	0	-	0	0	0	0
	Average	<5	0.14	1.60	<0.2	0.90	<0.2	1.00	<5	<0.2	<0.1	0.70	<0.01	<0.05	<5	<2	6.00
WQM3	Minimum	<5	0.14	1.50	<0.2	0.90	<0.2	1.00	<5	<0.2	<0.1	0.60	<0.01	<0.05	<5	<2	6.00
EPL 17	Maximum	<5	0.14	1.80	<0.2	0.90	<0.2	1.00	<5	<0.2	<0.1	0.80	<0.01	<0.05	<5	<2	6.00
	Events above criteria <sup>1</sup>	0	-	0	0	0	0	0	-	0	0	0	-	0	0	0	0
WQM4	Average	<5	0.15	1.58	<0.2	<0.5	<0.2	<1	<5	<0.2	<0.1	1.00	<0.01	<0.05	<5	14.00	<5
EPL 18	Minimum	<5	0.15	1.40	<0.2	<0.5	<0.2	<1	<5	<0.2	<0.1	0.60	<0.01	<0.05	<5	14.00	<5
	Maximum	<5	0.15	1.80	<0.2	<0.5	<0.2	<1	<5	<0.2	<0.1	1.40	<0.01	<0.05	<5	14.00	<5
WQM5	Average	<5	0.22	1.80	<0.2	<0.5	<0.2	1.00	<5	<0.2	<0.1	0.90	<0.01	<0.05	<5	<2	5.00
EPL 19	Minimum	<5	0.22	1.50	<0.2	<0.5	<0.2	1.00	<5	<0.2	<0.1	0.60	<0.01	<0.05	<5	<2	5.00
	Maximum	<5	0.22	2.10	<0.2	<0.5	<0.2	1.00	<5	<0.2	<0.1	1.30	<0.01	<0.05	<5	<2	5.00

<sup>1</sup>Includes individual number of times results exceeded criteria. Refer to Appendix B for exceedance reports.

<sup>2</sup>Only results above the laboratory Limit of Reporting (LOR) have been used to calculate these data functions. Where an analyte has not been detected above the LOR throughout the monitoring period, the LOR has been listed.

<sup>3</sup>These analytes are only sampled for once a month per the project's ASSMP.



#### 4.2.4 Water Quality Monitoring Results – Sediment basin discharge

During the reporting month, there were three (3) authorised discharge events, and zero (0) discharge events as a result of excessive rainfall exceeding the design criteria of the basin (>43.5 mm in any 5-day period). Refer to Section 4.3 for site weather monitoring details. The date of the events and a summary of the water quality results for the authorised discharge events from the sediment basin is included below in Table 4-7.

Date of discharge/ sampling	Aluminium	Arsenic	Cadmium	Chromium	Cobalt	Copper	Lead	Mercury	Nickel	Zinc	Tributyltin	TSS	Hd	Oil & Grease	Total PAH	Overflow Discharge?	Rainfall (mm) Roll. 5-Day Total
	μg/L	μg/L	μg/L	μg/L	μg/L	μg/L	μg/L	μg/L	μg/L	μg/L	μg/L	mg/L	-	mg/L	μg/L	-	mm
Criteria	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	50	NA	Visible	NA	NA	NA
08/11/2023	180.00	0.80	<0.05	1.00	<0.1	0.90	<0.1	<0.1	<0.5	<1	<2	26.00	7.85	<5	<0.10	Ν	69.8
09/11/2023	187.00	0.80	<0.05	1.00	<0.1	0.80	<0.1	<0.1	<0.5	<1	<5	13.00	6.80	<5	<0.05	Ν	69.4
27/11/2023	131.00	1.50	<0.05	0.80	<0.1	1.60	<0.1	<0.1	<0.5	<1	<2	16.00	7.62	<5	<0.05	Ν	12.8

Table 4-7 Sediment basin discharge water quality – Pre-discharge and daily grab sample results



### 4.3 Weather station results

Under the EPL (Condition M6.2), AIE is required to monitor and record temperature, humidity, wind direction, wind velocity and rainfall at either a project weather station, or through analysis of equivalent weather information obtained from the Australian Bureau of Meteorology.

AIE established and maintains a weather station for the project site located at the southern point of Berth 101 (EPL monitoring point 21) as shown in **Appendix A**. The data obtained from the onsite weather station for the reporting period is provided below in Table 4-8.

Parameter	Unit of measure	Monthly statistic	Result EPL 21		
		Average	4.19		
Wind velocity	m/s (15min average)	Minimum	0.13		
		Maximum	10.63		
Wind direction at 10m	Degrees (1 hour averaging period)	See Wind Rose cl	art (Figure 4-1)		
		Average	0.02		
Rainfall (Hour)	mm/hr (1 hour averaging period)	Minimum	0.00		
		Maximum	1.47		
	mm/day	Average*	5.65		
Rainfall (Daily)		Minimum	0.00		
		Maximum	53.80		
Rainfall (Month)	mm/month	Total	169.40		
		Average	19.52		
Temperature	Degrees Celsius	Minimum	15.10		
		Maximum	28.80		
		Average	80.98		
Humidity	%	Minimum	40.70		
		Maximum	100.00		

Table 4-8 Site weather station monitoring results summary

\*Average daily rainfall is based on rainfall days only.





Figure 4-1 Wind Rose chart for the reporting period.



## 5 Environmental complaints

A summary of environmental complaints received during the reporting month and follow-up, close-out and or corrective actions are presented below in Table 5-1 where applicable.

Table 5-1 Environmental complaints summary

Date	Complaint No.	Nature of the complaint	Follow-up close-out and or corrective action
NA	-	No complaints received during the reporting month	NA



# Appendices

Page 15 of 15



# Appendix A - Monitoring Location Plan

Vighthetight/AU/Syd

## Appendix B – Summary of Events Above Criteria

Each exceedance triggers an investigation including the nature of project activities being undertaken, evaluation of wind direction, comparison of upwind and downwind monitors at the time of the event. Dust prevention controls are continually being assessed to ensure their adequacy.

#### Air Monitoring Events Above Criteria

Date	Location	Exceedance value (ug/m <sup>3</sup> /24 hours)	Action Taken & Investigation Outcomes
N/A	-	-	-

Water Monitoring Events Above Criteria: Harbour water quality – Continuous monitoring results – Turbidity

Date	Max. Background Buoy Value (Turbidity NTU) Performance Criteria	Max. Receiver Buoy Value Turbidity (NTU) 35 + BG <sup>1</sup>	Action Taken & Investigation Outcomes
November 4 <sup>th</sup> and 5 <sup>th</sup> 2023	WQM4 / EPL 18: 4.42 WQM5 / EPL 19: 266.60	WQM1 / EPL 1: 63.73 WQM2 / EPL 16: 93.68 WQM3 / EPL 17: 52.53	A chart showing turbidity readings for the date of the recorded exceedance(s) is provided below. The exceedances were due to heavy rainfall in the Illawarra catchment resulting in increased turbidity within Port Kembla. 53.8 mm of rain was recorded at the onsite weather station, EPL 21 for November 4 <sup>th</sup> . Note the spike in NTU observed at EPL 16 before the rain event was likely due to biofouling of the sensor.
350       300       250       200       150	- EP	rare68/Port Kembla/Wat Water Quality Monitoring Bu L 1 — EPL 16 — EPL 1	oys - Turbidity (mg/L)
50		man	Level 1 Trigger





<sup>1</sup>Total suspended solids (TSS) is monitored in real time using turbidity in NTU and the NTU-TSS statistical correlation from an in-field study using *The Water Quality Monitoring Manual for Construction Sites*, as issued by the Alberta Ministry of Transportation. The NTU-TSS Correlation Study was issued to the EPA in email correspondence dated 01/03/2023. BG = Background, recorded at WQM4 and/or WQM5. For this reporting period an NTU-TSS correlation of 35 NTU being equivalent to 50 mg/L TSS has been adopted.



# Appendix C – EPL 24 Data

This is a mobile monitoring point located five metres outside the silt curtain around Berth 101. Point 24 is required to be sampled daily for Total Suspended Solids (TSS) during dredging activities. TSS is monitored in real time using turbidity in NTU and the NTU-TSS correlation as recommended in the current EPL or from an in-field study approved by the EPA, whichever is more current at the time of measurement. For this reporting period an NTU-TSS correlation of 35 NTU being equivalent to 50 mg/L TSS has been adopted.

EPL 24 Daily Average Monitor	ing Results
Date	Turbidity (NTU) <sup>1</sup>
1/11/2023	1.77
2/11/2023	1.20
3/11/2023	0.75
4/11/2023	2.13
5/11/2023	14.00
6/11/2023	1.91
7/11/2023	1.81
8/11/2023	1.00
9/11/2023	1.23
10/11/2023	1.85
11/11/2023	1.69
12/11/2023	1.88
13/11/2023	2.96
14/11/2023	2.20
15/11/2023	1.21
16/11/2023	1.54
17/11/2023	1.35
18/11/2023	0.98
19/11/2023	1.08
20/11/2023	1.18
21/11/2023	0.89
22/11/2023	1.85
23/11/2023	1.62
24/11/2023	0.68
25/11/2023	1.32
26/11/2023	0.61
27/11/2023	1.94
28/11/2023	0.38
29/11/2023	-
30/11/2023	-

#### EPL 24 Daily Average Monitoring Results

Note: For dates where no results are recorded, no dredging activities at Berth 101 were undertaken.

<sup>1</sup> An average of a series of results are taken to obtain a representative sample.